
















Process Flow Chart Plant Management (15)

033T
(October 2022)

Task	Process	Resource	Links
Plant and equipment register is developed			Plant and Equipment Register (050F) Plant and Equipment Register Guideline (031G)
Pre-purchase assessment conducted for new plant			Pre-purchase Checklist (046F)
Plant that is deemed suitable and purchased must have a risk assessment completed			Plant Risk Assessment (081F)
Plant is installed and commissioned			
Standard operating procedures are developed and displayed with the plant			Standard Operating Procedure Template (066F) Pictogram Images (011T)
Preventative maintenance plan implemented			

Develop a lock out/tag out process for plant				016G	Lock Out/Tag Out Guidelines (016G)
Plant that is disposed of, dismantled or decommissioned has relevant documentation forwarded to the recipient and is removed from worksite registers				050F/ 082F	Plant and Equipment Register (050F) Equipment Disposal/Write-off Form (082F)